## GENERAL MARIANO ALVAREZ WATER DISTRICT General Mariano Alvarez, Cavite 2024 PROJECTS, PROGRAMS AND ACTIVITIES STATUS

Project Title	Budget	<b>Date Started</b>	Date of Completion	Project Status	Beneficiaries	Remarks
A. Pipeline Expansion and Trans	mission Line Project	S		Augustum - Color C	ALL CONTRACTOR OF THE CONTRACT	
Provision of 230m of 2"Ø and 1"Ø PE Tubing Pipeline as Secondary Distribution pipeline along Block 1 Extension of GMA Village	₱ 94,890.60	May 6, 2024	May 30, 2024	100%	Residents of Block 1, GMA Village, Brgy. Poblacion 5, GMA, Cavite	Project Completed
Provision of 45m of 2"Ø PE Tubing Pipeline to eliminate multiple service line connections laid along Block 19, Brgy. Elises	<b>₽</b> 48,929.00	May 8, 2024	September 10, 2024	100%	Residents of Block 19, Brgy. Elises, GMA, Cavite	Project Completed
Provision of 2"Ø PE Tubing Pipeline to eliminate multiple service line connections laid along Block 27 & 28, Block 37 & 38 and Block 38 & 39 of Brgy. Pulido	<b>₽</b> 138,52 <b>5</b> .50	Ma <b>y 21,</b> 202 <b>4</b>	August 5, 2024	100%	Residents of Block 27, 28, 37, 38 and 39 of Brgy. Pulido, GMA, Cavite	Project Completed
B. Water Supply Improvement I	Program					
Construction of Steel Bolted Ground Tank	<b>₱</b> 9,120,000.00	March 20, 2024	On going	30%	Residents of Riverview, Brgy. Pob. 5, Pasong Saging	On Going Project
Rehabilitation of PS#14 Farm Lot Brg. Kua	<b>₱</b> 555,000.00	March 18, 2024	March 19, 2024	100%	GMAWD Concessionaires	Project Completed
Rehabilitation of PS#19 JICA Poblacion 1	₱ 80,000.00	October 12, 2024	October 13, 2024	100%	GMAWD Concessionaires	Project Completed

Construction of PS#9 pump house Brgy. Ramon Cruz with hypo	₽	164,758.00	July 7, 2024	On going	80%	GMAWD	On Going Project
Renabilitation of PS#8 Brgy. Kua	₽	753,000.00	July, 16, 2024	July 17, 2024	100%	GMAWD Concessionaires	Project Completed
Rehabilitation of PS#11 Brgy. Olaes	₽	300,000.00	March 11, 2024	March 12, 2024	100%	GMAWD Concessionaires	Project Completed
Rehabilitation of PS#15 Padilla well Brgy. Pulido	₽	70,000.00	January 29, 2024	January 29, 2024	100%	GMAWD Concessionaires	Project Completed
Rehabilitation of PS#1 7.5hp Brgy. San Gabriel	₽	755,000.00	August 1, 20 <b>2</b> 4	August 2, 2024	100%	GMAWD Concessionaires	Project Completed
Rehabilitation of PS#23 Alta Tierra Phase 4 Brgy. Olaes	₽	342,233.00	April 16, 2024	April 20, 2024	100%	GMAWD Concessionaires	Project Completed

Prepared by:

JOEVIC A. CALVADORES

Division Manage B - Maintenance Division

RODRIGO A. CABANTO JR.

Office Personnel - Production Division

Approved by:

JULIET M. NACITA General Manager